

## Project: “West Texas House”

5,586 square feet (including garage)

Constructed in March 2007

## Day 1 (12:00 noon) First wall erected



**Day 1 (6:00 pm) 3 walls completed on 1<sup>st</sup> floor**





**Day 2 (10:00 am): 1<sup>st</sup> floor walls almost complete**



## 1 and ½ days to complete 1<sup>st</sup> floor SIP walls





**Day 2: 5:38 pm – Constructing interior walls**



## Day 3: Installing 2<sup>nd</sup> story floor trusses





## Day 3: Installing 2nd story floor trusses





## Day 4: Completing 2<sup>nd</sup> story floor trusses



## 2<sup>nd</sup> story floor almost complete



## Day 5: Ready to begin 2<sup>nd</sup> story wall panels





## 2 hours of work completed on 2<sup>nd</sup> story wall panels



Go Green with Greenix™



Greenix™ Panels  
Greener. Cleaner. Safer. Stronger

Web: [WWW.SIPSupply.com](http://WWW.SIPSupply.com)  
Copyright © 2006 SIP Supply, LLC



Day 5: 6:00 pm – 2<sup>nd</sup> story walls complete





1 week to complete 1<sup>st</sup> and 2<sup>nd</sup> story walls and gables



## 2<sup>nd</sup> week: Ridge Beam for Roof Panels



## Ridge Beam installation (60' LVL)





## Installing 2 x 12 rafters set into “beam pockets” in SIP walls



## Setting 4' x 12' roof panels (6 -3/8" thick)





## 2<sup>nd</sup> week: End of Day 2





## Day 3: Setting remainder of roof panels



Go Green with Greenix™



Greenix™ Panels  
Greener. Cleaner. Safer. Stronger

Web: [WWW.SIPSupply.com](http://WWW.SIPSupply.com)  
Copyright © 2006 SIP Supply, LLC



## 2<sup>nd</sup> week: Day 4 – setting roof trusses over garage





## Roof trusses complete



Go Green with Greenix™



Greenix™ Panels  
Greener. Cleaner. Safer. Stronger

Web: [WWW.SIPSupply.com](http://WWW.SIPSupply.com)  
Copyright © 2006 SIP Supply, LLC



2<sup>nd</sup> week: day 5 - Constructing garage roof (not SIP Panels)





## End of week 2: All walls and roofs complete



## Project time line

- **Week 1:**
  - Panels arrived and unloaded
  - Installed 1<sup>st</sup> story walls (including some interior walls for ceiling truss support)
  - Installed 2<sup>nd</sup> story floor
  - Installed 2<sup>nd</sup> story walls
- **Week 2:**
  - Crane arrived
  - Installed ridge beam and rafters
  - Installed SIP roof of main house
  - Installed garage roof (not SIP)
  - SIP crew completed job

## Contact Us

Please contact us at (770) 776-6198 or email [info@sipsupply.com](mailto:info@sipsupply.com) to begin your new Project

Websites: [www.SIPsupply.com](http://www.SIPsupply.com)  
[www.CommercialSIPs.com](http://www.CommercialSIPs.com)